

STATUS OF WORKS UPTO 15.8.2010

**I. ON GOING WORKS
CONSTRUCTION DIVISION PANCHKULA.**

S. No	Name of District	Name of Work/Centre	Name of Agency	Contractual Cost (Lacs)	Date of Start	Date of Completion	Upto date progress of work.
1.	Ambala (Godowns)						
		Const. of 2000 MT capacity godown with EI work CC road alongwith one No. Injection Well with drains in Hafed Complex at Ambala City.	Sh. Ranbir Singh, Govt. Contractor, H.No.134/8, Thakur House, Bank Colony Kurukshetra	48.67	25.8.09	24.3.2010	Work completed
		Const. of 1670 MT godown after dismantling existing Dal Mill building, Manager Office, gate man cabin, CC roads etc. at Ambala City	M/s. Durga Enterprises, Delhi	48.48	1.7.2010	31.12.2010	Recently allotted
2.	Karnal (Godowns)						
		Const. of 3000 MT capacity godown with kotah stone flooring on existing plinth with CC roads in Hafed Complex Taraori	Vijay Kumar, Govt. Contractor, Pipli	64.86	20.7.09	19.2.2010/ 15.4.2010	Completed.
		Const. of 10000 MT capacity godowns with CC roads in Hafed Sugar Mill Complex at Assandh	Kamra Const. Co. Karnal	245.27	10.9.09	9.4.2010	Completed.

		Const. of 20000 MT capacity godowns with CC roads in Hafed Sugar Mill Complex at Assandh.	Kamra Const. Co. Karnal	409.00	21.1.2010	20.6.2010	92% Work completed and balance in progress .
	Karnal (Plinths)						
		Const. of 10000 MT NC Plinth with brick paving roads in Hafed Complex Indri	Best Deal Housing & Const. Pvt. Ltd. VPO Northa (Karnal)	64.37	10.9.09	9.1.2010	Completed. Wheat stored.
		Const. of 15000 MT NC Plinths with brick paving roads in Hafed Sugar Mill Complex at Assandh	Gupta Tech Karnal	69.24	10.9.09	15.3.2010	Completed.
		Const. of 15000 MT plinths at Hafed Complex Newal	M/s. Kundu Const. Comp. Panchkula	109.00	8.1.2010	7.5.2010	Plinth completed.
		Const. of 10000 MT capacity NC plinths with brick paving roads in Hafed Complex at Nilokheri.	Sh. Vijay Kumar, Contractor, Pipli	76.65	8.12.09	7.4.2010	Work completed
		Const. of 15000 MT godown with CC roads at Newal(Karnal)	Sh. Ram Avtar Gupta, Karnal	277.00	23.3.2010	22.8.2010	40% work completed. (Wheat still lying on plinth) and needs lifting.
	Karnal (Other works)						
		Const. of Office building on Bay site No.19-20, Sector-12, U.E. Karnal	Kamra Const. Co. Karnal	131.14	25.8.09	24.8.2010	Finishing work in progress and to be completed in

							August, 2010.
		Const. of Boundary Wall & two Nos. of 5 ' span slab type culvert in Hafed Complex at Newal	M/s. Jagdamba Const. Prop. Sh. Chander Pal S/O Sh. Jagdish Chand R/O Village Mainmati (Karnal)	52.89	10.9.09	9.3.2010	90% work completed, balance in progress.
		Const. of Cement Concrete Roads in Hafed Complex at Newal (Karnal)	Attri Const. Co. New Delhi	61.40	14.9.09	13.12.09	Work completed.
		Const. of staff quarters in Hafed Sugar Mill Complex at Assandh.	Attri Const. Co. Delhi	164.00	25.1.2010	24.1.2011	Work upto lintel level completed Progress slow, action under clause-2 taken.
		Repair & Strengthening of CC roads in Hafed Complex at Taraori.	M/s. Durga Enterprises, Delhi	52.50	8.7.2010	7.12.2010	40% work completed
3.	Ballabhagarh (Other Works)						
		Const. of Cement Concrete roads alongwith one No. Injection Well with drains in Hafed Complex at Ballabhgarh	M/s. Durga Enterprises, B-2/212, Paschim Vihar, N-Delhi	15.28	24.8.09	23.11.09	Work completed.
4.	Rewari	Const. of 1670 MT godown and plinth with CC roads at Hafed Complex, Rewari.	Sh. Vijay Kumar, Govt. Contractor, Pipli	51.00	23.3.2010	22.7.2010	Work upto 8' completed, balance in progress.
5.	Mohindergarh	Const. of 1670 MT godown with CC roads at Hafed Complex, Majra Khurd.	Shiv Shambhu Coop. L/C Society, Pipli	51.00	23.3.2010	22.7.2010	Work upto 8' completed, balance in

							progress.
6.	Gurgaon (Godowns)						
		Const. of 6000 MT capacity godowns over the existing plinths at Hafed Complex, Haily Mandi Pataudi.	M/s. Shree Radhey Const. Co. Ladwa	116.00	21.1.2010	20.6.2010	Work not started by the agency, notice given.
		Const. of 1670 MT capacity godown with cement concrete roads at Hafed Complex, Firozpur Zhirka	The Ghasera Coop. L/C Society Ltd. Khatawali	42.28	21.1.2010	20.6.2010	Work upto 4' completed. Progress slow, action under clause-2 taken.
	Gurgaon (Other Works)	Const. of Multi Storied Commercial Warehousing Complex including PH/EI and Fire Fighting etc. after dismantling existing structure in Hafed Complex at Gurgaon.	M/s. Vij Contracts (P) Ltd. Engineers & Contractors, New Delhi.	2026.39	14.9.09	13.3.2011	35% work completed and balance in progress.
7.	Yamuna Nagar (Godowns)						
		Construction of 5000 MT capacity godown with Cement concrete roads in Hafed Complex at Radaur (Distt. Yamuna Nagar)	M/s. Hari Om Const. Co. S.K.Road, Near BDO Office, Radaur.	115.48	8.12.09	7.5.2010	Completed upto 16' balance work in progress.
	Yamuna Nagar (Plinths)	Const. of 4118 MT NC Plinths with brick paving roads in Hafed Complex at Radaur	Sh. Roshan Lal, Govt. Contractor, VPO Prabhuwala (Hissar)	22.28	9.9.09	8.12.09	Work completed.
		Const. of 1324 MT plinth at Jagadhari	The Tohana Coop. L/C	8.00	26.8.09	25.11.09	Completed. Final bill submitted and

			Society Ltd. Tohana				is in process.
		Const. of 4412 MT NC Plinths with brick paving roads in Hafed Complex at Radaur	The Hari Om Coop. L/C Society Ltd. Radaur	20.78	10.8.2010	9.11.2010	Recently allotted, work yet to be started.
	Yamuna Nagar(Other Works)	Construction of Turmeric Plant, Radaur	The Hari Om Coop. L/C Society Ltd. Radaur	79.34	23.9.08	22.4.09	Completed.
8.		Kurukshetra (Plinths)					
		Const. of 10000 MT NC Plinths with brick paving roads in Hafed Complex at Bhaini	The Kuber Coop. Society Ltd. Radaur	47.74	8.1.2010	7.5.2010	Completed.
9.		Kaithal (Plinths)					
		Const. of 10000 MT plinths at Cheeka	The Raj Coop. L/C Society Ltd. Panipat	50.14	8.1.2010	7.4.2010	Completed.
10.	Misc. Works	Supply & installation & commissioning of 27 Nos. Electronic Weigh Bridges of 60 MT capacity, pitless type platform size 14.0 x 3.0 mtr. Including civil & electrical work i.e. room, approach ramp complete on turnkey basis in Hafed Complexes at Pehowa (Rice Mill), Pehowa (Arunai Road), Bhaini (Ladwa), Cheeka, Kaithal, Taraori, Nilokheri, Yamuna	M/S Leotronic Scales Pvt. Ltd., 47, 1st Floor, Hjide Market, Amritsar-143001.	259.43	14.9.09	13.3.2010	Eleven Nos. weigh bridges supplied by the agency. Progress slow, action under clause-2 taken.

		Nagar, Mustafabad, Ganaur, Gohana, Hodel, Gurgaon, Pataudi (Distt. Gurgaon), Ghasola (Distt. Bhiwani), Hansi, Adampur, Ellenanabad, Baroda (Uchana), Safidon (New), Safidon (Jind Road), Hissar,Uklana(Distt.Hissar), Bass (Distt. Hissar), Kheri Jalab (Distt. Hissar), Paniwala Mota (Distt. Sirsa) and Tohana (Dist. Fatehabad).					
--	--	---	--	--	--	--	--